GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. - Vizianagaram District - RCPLWE - Batch II (2018-19) Package No.AP 20LWE-07 - Construction of Bridge on the road from Approach Road to Mosuru in Pachipenta (M) - Extension of Agreement time for 180 days i.e. from 27.07.2021 to 22.01.2022 without imposing penalty – Accorded – Orders – Issued.

- -

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.RT.No. 417 **Dated: 28-07-2021**

Read the following:-

1.G.O.Ms.No.123, PR & RD (PROGS. II) Dept., Dt.30.07.2019.
2.From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.AEE9/DEE3/RCPLWEA/Batch II (2018-19)/AP20LWE07/ VZNM/2021, dt:15.07.2021.

….

O R D E R:-

In the G.O. first read above, work, "Package No. AP20LWE-07 - Construction of Bridge on the Road from Approach Road to Mosuru in Pachipenta Mandal of Vizianagaram District" was administratively sanctioned for an amount of Rs.760.00 Lakhs. The work was entrusted to M/s Sri Sai Balaji Construction, Janardhanapuram, Zarugumalli (M), Prakasam Dist at (+) 7.19% excess than estimated rates. The agreement was concluded on 27.01.2020 duly fixing the date of completion of the work by 26.07.2021.

2. The Engineer-in-Chief, PR., A.P., Vijayawada in his letter second read above, has stated that the work could not be completed by the agency within the Agreement period due to heavy rains and floods during the period from 01.07.2020 to 30.04.2021. While furnishing the proposals for Extension of Agreement Time, the ENC, PR, A.P., Vijayawada has recommended to grant EoAT up to 17.02.2022 (206 days) without imposing penalty along with supported documents and certified that the delay in execution of work is not attributable to the Contractors.

3. In the circumstances explained above, Government, after careful consideration hereby grant Extension of Agreement Time for the work "Construction of Bridge on the Road From Approach Road to Mosuru in Pachipenta Mandal of Vizianagaram District (Package No. AP20LWE-07)" for 180 days i.e. from 27.07.2021 to 22.01.2022 without imposing penalty, as the delay is not attributable to the Contractors.

4. The Engineer-in-Chief, PR., A.P., Vijayawada shall take further necessary action in the matter accordingly.

5. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Viziaagaram.
Copy to:-
The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/Sf.,

//FORWARDED:BY ORDER//

SECTION OFFICER